

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N.M. OIL CONS. COMMISSION
P BOX 1980
HOBBS NEW MEXICO 88240

Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.

Use "APPLICATION FOR PERMIT - " for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Santa Fe Energy Resources, Inc.

3. Address and Telephone No.

550 W. Texas, Suite 1330, Midland, TX 79701 915/687-3551

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

2310' FNL & 2310' FWL, Sec. 30, T-23S, R32E

5. Lease Designation and Serial No.

NM-14157

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Tresnor-Mitchell
30 Federal #2

9. API Well No.

30-025-32754

10. Field and Pool, or exploratory Area

Undesignated (Delaware)

11. County or Parish, State

Lea NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☒ Notice of Intent
☐ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☒ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☐ Other _____
- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

It is planned to set a retrievable bridge plug at 7500' to isolate the current Bone Spring perforations 8602'-8622'.

The Delaware (Upper Brushy Canyon) will be perforated with a 4" casing gun (1 SPF) from 7236'-5258' - 23 holes. Delaware perfs will be acidized w/ 2000 gals 7.5% NEFe acid and 35 ball sealers and fracture treated. It is planned to pump test and complete in the new interval.

This work is scheduled to begin on or about June 17, 1996.

14. I hereby certify that the foregoing is true and correct.

Signed

Desiree McCallough Title Sr. Production Clerk

Date May 6, 1996

(This space for Federal or State office use)

Approved by

(ORIG. 560) JOE G. LARA

Title

PETROLEUM ENGINEER

Date

5/31/96

Conditions of approval, if any:

