

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-32959

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

K-280

7. Lease Name or Unit Agreement Name

Ciguena State

8. Well No.

#2

9. Pool name or Wildcat

Bell Lake Delaware East

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

Strata Production Company

3. Address of Operator

P.O. Box 1030, Roswell, New Mexico 88202-1030

4. Well Location

Unit Letter P : 990 Feet From The South Line and 560 Feet From The East Line

Section 33 Township 23 South Range 34 East NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3501' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

06/21/95: Spud 12 1/4" hole at 6:30 AM on 6/21/95. Drilled to 1057'. Ran 26 joints (1063.17') 8 5/8" 24# J55 casing. Cemented at 1057' with 100 sacks Thick Atropic and 600 sacks Premium Plus with additives. Circulated 50 sacks cement to pit. Cement fell back 80'. Ready-Mix cemented to surface. Cement fell back. Fill with pea gravel. Plug down at 7:15 AM on 6/22/95. WOC 12 hours. Test BOP to 1000#. Held OK.

07/10/95: Drilled to 8500' TD. Ran 121 joints (5201.65') 5 1/2" J55 17# casing and 88 joints (3309.74') 5 1/2" L80 17# casing. Cemented First Stage at 8500' with 155 sacks 50/50 Poz "H" with additives. Circulated 15 sacks cement to pit. Set DV tool at 7739'. PBTD at 8459'. Cemented Second Stage with 525 sacks 50/50 Poz "H" with additives. Plug down at 9:00 AM on 7/10/95. WOC.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Carol J. Garcia

TITLE Production Records Manager DATE 8/3/95

TYPE OR PRINT NAME

Carol J. Garcia

TELEPHONE NO. 505-622-112

(This space for State Use)

ORIGINAL SIGNATURE OF AGENT

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

AUG 14 1995

RECEIVED

1971

1971