

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-33354
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-3652
7. Lease Name or Unit Agreement Name April APZ State
8. Well No. 1
9. Pool name or Wildcat Diamondtail <i>Bone Spring</i> Delaware

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
YATES PETROLEUM CORPORATION

3. Address of Operator  
105 South 4th St., Artesia, NM 88210

4. Well Location  
Unit Letter A : 330 Feet From The North Line and 330 Feet From The East Line  
Section 12 Township 23S Range 32E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3729' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: Resume drilling, surface casing & cmt ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Resumed drilling a 14-3/4" hole at 6:00 PM 7-12-96.

TD 1278'. Reached TD at 3:45 AM 7-14-96. Ran 28 joints of 11-3/4" 42# 8rd H-40 ST&C (1282.71') of casing set at 1278'. 1-Texas Pattern notched guide shoe set at 1278'. Float collar set at 1236'. Cemented with 475 sacks 65-35-6 "C", 1/4#/sack celloflake and 3% CaCl<sub>2</sub> (yield 1.86, weight 12.6). Tailed in with 250 sacks "C" and 2% CaCl<sub>2</sub> (yield 1.33, weight 14.8). PD 12:30 PM 7-14-96. Did not bump plug. Float held okay. Circulated 200 sacks. WOC. Nippled up and tested to 500 psi for 30 minutes, OK. Drilled out at 4:30 AM 7-15-96. WOC 16 hours. Reduced hole to 11". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE July 15, 1996

TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY [Signature] DISTRICT I SUPERVISOR DATE JUL 16 1996

CONDITIONS OF APPROVAL, IF ANY: