Submit 3 Copies to Appropriate District Office	State of New Mex Energy, Minerals and Natural R		Form C-103 Revised 1-1-89		
DISTRICT I P.O. Box 1980, Hobbs NM 88241-1980 DISTRICT II P.O. Drawer DD, Artesia, NM 88210 DISTRICT III 1000 Rio Brazos Rd., Aztec, NM 87410	OIL CONSERVATIO 2040 Pacheco Santa Fe, NM	St.	WELL API NO. 30-025-33426 5. Indicate Type of Lease STATE FEE X 6. State Oil & Gas Lease No.		
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)			7. Lease Name or Unit Agreement Name Lou Worthan		
GAS WELL GAS WELL Z 2. Name of Operator Marathon 011 Company 3. Address of Operator P.0. Box 2409, Hobbs, NM 88			 8. Well No. 21 9. Pool name or Wildcat Blinebry Oil & Gas (gas) 		
4. Well Location Unit Letter <u>B</u> : 660 Section 11			0 Feet From The <u>East</u> Line		
	10. Elevation (Show whether GL:	er DF, RKB, RT, GR, etc 3349 KB: 3362			
Check hppi opriate Dox to indicate ritual of rotice,			SEQUENT REPORT OF:		
PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK COMMENCE DRILLING CASING TEST AND CEI			
OTHER:		OTHER: Blinebry	Dil & Gas (gas) X		

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Marathon has installed larger tubing in the above referenced well. Please see attached for summary of work performed.

SIGNATURE Killy Cotik	TITLE <u>Records Processor</u>	DATE	4/13/98
TYPE OR PRINT NAME Kelly Cook		TELEPHONE NO.	393-7106
(This space for State Use) CRIGINAL SIGNED BY CHIERS WILLIAMS DISTRICT I SUPERVISOR		APR 2 1 1998	
APPROVED BY	TITLE	DATE	

Lou Worthan No. 21

Install Larger Tubing in March 1998

PROCEDURE

- 1. MIRU PU.
- 2. ND wellhead. NU BOP equipment.
- 3. RIH and tag fill at 6452' with tubing. POOH.
- 4. TIH with 6 1/8" bit and casing scraper to top of fill. POOH, laying down 2 3/8" tubing.
- 5. RIH with conventional sand pump on sand line. Clean fill out to PBTD at 6510'.
- 6. PU and TIH with 3 1/2", 9.3 lb/ft, J-55 tubing. Land tubing at 5499'.
- 7. ND BOP equipment and NU wellhead.
- 8. RU swab and swab well in.
- 9. RDMO PU.