


(SUBMIT IN TRIPLICATE)

Land Office Las Cruces

Lease No. 069515

Unit H



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

AUG 18 1959

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 12, 1959

Well No. 10 is located 1980 ft. from [N] line and 660 ft. from [E] line of sec. 25
SE/4 NE/4 Sec. 25 26 S 32 E N10W
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
El Mar Delaware Las New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3119 ft. C.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

It is intended to drill a well at the above location with rotary tools to an estimated TD of 4730' in the Delaware Sand. Casing will be cemented in accordance with U.S.G.S. regulations and other special requirements will be complied with.

The following casing pattern is planned: 7 5/8" O.D. set at 350' w/400 sacks, cement to return to surface; 4 1/2" O.D. set at 4730' w/170 sacks, cement to return to 4000'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address P. O. Box 68

Eunice, New Mexico

0/4 USGS HLJ WAM WAE File

By [Signature]

Title District Superintendent