## TEXICO DIL CONSERVATION COMMISSION FORM C-103 (Rev 3-55) MISCELL'ANEOUS REPORTS ON WELLES OFFICE OCC (Submit to appropriate District Office as per Commission Rule 1106) Name of Company Address Continental Oil Company Box 68 Eur Section Township Eunice, New Mexico Lease Well No. Unit Letter Payne. 11 N 30 26-S 33-E Date Work Performed County <del>7-22-6</del>0 El Mar Delaware Lea THIS IS A REPORT OF: (Check appropriate block) Beginning Drilling Operations Casing Test and Cement Job Plugging Remedial Work Detailed account of work done, nature and quantity of materials used, and results obtained. Set 4 1/2" casing at 4786' W/650 sx cement and 20 GAL Latex. Plug down 11:00 am 7-22-60. Top of cement 1410'. WOC 24 hours. Thirty minute casing test 1500#. Approved by USGS: July 29, 1960 NM 02791 A Witnessed by Position Company Carlile Drilling Foreman Continental Oil Company FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY ORIGINAL WELL DATA D F Elev. TD PBTD Producing Interval Completion Date Tubing Diameter Tubing Depth Oil String Diameter Oil String Depth Perforated Interval(s) Open Hole Interval Producing Formation(s) RESULTS OF WORKOVER Oil Production Date of Gas Production Water Production Test GOR Gas Well Potential Test BPD MCFPD BPD Cubic feet/Bbl MCFPD Before Workover After Workover I hereby certify that the thformation given above is true and complete to the best of my knowledge. OIL CONSERVATION COMMISSION Approved by Name J. R. Parker Title Position District Superintendent Company Continental Oil Company

0/2 NMOCC

WAM file

## HEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103 (Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS OFFICE OCC

	(3	ubmit to approp	priate Distric	t Office as	per Com					
Name of Company			A		38	1960 JU	L 27 AM	27 AM 10:01		
Continental Oil Company			Well No.	IIInia I assas	Box 6	B Euni	ce, New	New Mexico Range		
Payne			11	N N	30	269	9	Varike	2 2 773	
Date Work P		Pool			- 30	County		<del> </del>	33 <b>E</b>	
7-14-60 El Mar Delaware Lea  THIS IS A REPORT OF: (Check appropriate block)										
Beginning Drilling Operations Casing Test and Cement Job Other (Explain):										
			emedial Work	a Cement Joi	,	Other (E	xplain):			
Plugging Remedial Work  Detailed account of work done, nature and quantity of materials used, and results obtained.										
Spudded 5:30 pm 7-13-60. Set 7 5/8" casing at 330' W/175 ax. Plug down 4:00 am 7-14-60. Cement circulated. WOC 24 hours. Thirty minute casing test 1500#.  Approved by USGS July 22, 1960										
Witnessed by Position  R. A. Carlile Drilling					Foreman Continental Oil Company					
	·	FILL IN BE	LOW FOR R	EMEDIAL Y	ORK R	PORTS ON	LY		aport.)	
D F Elev.	ΤD		PBTD	NAL WELL	DATA	Producing	Interval	Comple	tion Date	
						1 roducing	MICHAN	Completion Date		
Tubing Diameter		Tubing Depth		Oil String Diame		ter Oil Strie		ng Depth		
Perforated In	terval(s)									
	•		····							
Open Hole Interval					Producing Formation(s)					
RESULTS OF					WORKOYER					
Test	Date of Test	Oil Productio		roduction FPD		Production	GOR Cubic feet/I		Weil Potential	
Before Workover									<del>*************************************</del>	
After Workover										
OIL CONSERVATION COMMISSION					I hereby certify that the information given above is true and complete to the best of my knowledge.					
Approved by					J. R. Parker Lanker					
Title					Position District Superintendent					
Date					Continental Oil Company					