

WHITTEN 1
MERIDIAN OIL IN

PROP TD : 3,588

PROSPECT: O P 100.00% 47770A

1-20-91 1-21-91

TD: 3,588 PBTD: 3,510 SPUD DATE: 7-12-39

UNIT: A SEC: 33 TWN: 023S RNG: 036E

LOCATION : 990 FN & EL

***** F I R S T R E P O R T *****

GIH W/BIT & SCRAPER. ROAD TO LOCATION. RU. POH W/ 5/8" RODS. NU BOP.
TALLY OUT OF HOLE. SDT MONDAY.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 2,860

1-22-91

TD: 3,588 PBTD: 3,510

SHUT DOWN DUE TO WEATHER.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 2,860

1-23-91

TD: 3,588 PBTD: 3,510

TIH W/PKR, ACDZ & FRAC. TALLY OUT OF HOLE. GIH W/ 4-3/4" BIT &
SCRAPER TO 3500'. TOH. RU SCHLUMBERGER. RAN GR-CNL-CCL 3500-2000'.

PERF 3291-3321', 3333-58', 3376-3406', 3418-73', 3479-89' (153 HOLES)

SDFN. NOTE: WEDGE TURNED JOB DOWN FLAT.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 11,050

1-24-91

TD: 3,588 PBTD: 3,510

RIH W/PKR & WORK STRING & TESTED TO 5000#. SET PKR @ 3495' & TEST

CIBP TO 3000#. MOVE & SET JOHNSTON SST PKR @ 3207' ON 101 JTS 2-7/8"

N-80 TBG. ACDZ W/2000 GAL 15% MCA + FE & 300 RCNB. RUN PKR DOWN HOLE.

KNOCK OFF BALLS & RESET @ 3207'. RU HOWCO & FRAC W/ 35,000 GAL 6.5

QUALITY CO2 FOAM & 79,800 12/20 SAND. MAX 5588#, AIR 25, ISIP 425#.

SI 1-1/2 HRS & FLOW BACK ON 1/4" CHOKE. LEFT FLOWING OVER NIGHT.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 52,240

1-25-91

TD: 3,588 PBTD: 3,510

DRILL OUT SAND. 14 HR FLOW TO PIT. 100# ON 1/4" CHOKE W/FINE SPRAY

OF WATER. OPEN CHOKE & WELL FLOWING IN HEADS. KILL WELL & RIH W/NC ON

BULLDOG BAILER. TAG SAND @ 3336' & BAIL TO 3343'. POH W/BAILER & RIH

W/ 4-3/4" BIT ON BULLDOG BAILER. DRILL 1-1/2 HRS & MADE 6". PULL

ABOVE PERFS & SION.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 56,338

1-26-91

TD: 3,588 PBTD: 3,510

DRILL OUT SAND. POH & LD BAILER. RIH W/4-3/4" BIT , 8 3-1/2" DC'S &

DRILL OUT SAND @ 3343-3429'. STOPPED DRLG. POH W/BIT. TEETH WORN OFF

ON INSIDE OF BIT. OUTER ROW OF TEETH LIKE NEW. APPEAR TO BE PUSHING

IRON AHEAD OF BIT. NO VISABLE IRON IN CIRC SAND. CAN GET METAL

SHAVINGS OUT OF SAND W/MAGNET. SION. PREP TO RUN MAGNET.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 63,738

1-27-91

TD: 3,588 PBTD: 3,510

***** T E M P O R A R I L Y D R O P P E D *****

TEMPORARILY DROPPED FROM REPORT ON 01/27/91 *

PRODUCTION. RIH W/MAGNET. FISH METAL CUTTING & SMALL PIECES OF METAL.

RIH W/3-1/2 X 4-3/4" WASH PIPE W/SHOE. WASH OVER FISH & CIRC OUT SAND

TO TD @ 3510'. POH & LD WORK STRING. RIH W/MUD ANCHOR @ 3127'. PERF

SUB, SN @ 3108' & 100 JTS 2-7/8" J-55 TBG. ND BOP, NU WH. RIH W/

2-1/2 X 1-1/2 X 12' PUMP W/FILTER, 2 X 5/8" SUB, 121 5/8" RODS, 3

PUMPING UNIT & HOOK UP ELECTRICITY. TRANSFORMER OUT. TURNED TO

PRODUCTION @ 7 PM.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 68,313

1-30-91

TD: 3,588 PBTD: 3,510

***** T E M P O R A R I L Y D R O P P E D *****

TEMPORARILY DROPPED FROM REPORT ON 01/30/91 *

TEMPORARILY DROPPED FROM REPORT ON 01/27/91. TURNED TO PRODUCTION.

MI. LOWERED TBG 5 JTS. ADDED 6 5-8" RODS. RD. BTM TBG @ 3282'.

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 68,763

2-26-91

TD: 3,588 PBTD: 3,510

***** T E M P O R A R I L Y D R O P P E D *****

TEMPORARILY DROPPED FROM REPORT ON 02/26/91 *

TEMPORARILY DROPPED FROM REPORT ON 01/30/91. REL TO PRODUCTION. MIRU.

PU 7 JTS 2-7/8" TBG & RIH. DID NOT TAG BTM. RAN 9 5/8" RODS TO LOWER

PUMP TO SN. ADD 1 4' X 5/8" ROD SUB. SPACED OUT PUMP. HUNG WELL ON

LOAD TBG. LEFT WELL PUMPING. REL TO PROD. RDMO. SDFN. TOTAL ROD

STRING NOT AVAILABLE, LAST RECORD SHOWS 127 ONLY 5/8" RODS, 2 4' X

AFE-NO: N034 AFE COST: \$ 70,000 PROPERTY: 0-128422-00

ECC: \$ 69,913