RO CON DRILL STEM TEST

STATE LMT. WELL #7A

1997 - 1997 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 -1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 -

7-16-49

2.

DST. #1 From 3567' to 3600', 4 hrs. test, with 1 packer set at 3567' W/5/8" Bottom & 1" Top Choke. Perforations 3568' to 3597'. Tool opened at 12:05 A.M. with very faint blow air for 2 hrs. gradually increasing to light blow, no gas to surface. Tool closed at 4:05 A.M. for 1/4 hr. BUP. Recovered 115' oil and 35' water, alightly milky coler, water services Analysis 106,800 P.P.M. Chlorides, Howco Hydro. in 1300# out 1400#, Flow pressure 300# to 325#, $\frac{1}{4}$ hr. BUP. 0#. Amerada Hydro. in and out 1270#, Flow pressure 90#, 1/4 hr. BUP. 110#.

÷