

- 3/14/59 Saturday A.M. Swabbed well until 4:00 A.M., at which time all acid water recovered. Very small amounts of oil showed up on last few swab runs.  
Saturday P.M. Acidized with 4,000 gallons. Maximum pressure 5100#.
- 3/15/59 Acid water recovered.
- 3/16/59 Each run of swab bringing up 1/4 to 3/4 bbls. of fluid, 85% oil, 15% acid water. Approximate rate 1 bbl. oil per hour. Plan to run 3" tubing and dolofrac with 10,000 gallons tomorrow.  
*See to 2nd up*
- 3/17/59 Preparing to go in hole with 3" tubing and acidize.
- 3/18/59 Dolofraced well at 2:00 P.M., 3/17/59, with acid and sand. Maximum pressure 7300#. Opened well up at 6:00 P.M. Well flowed acid water continuously until midnight into pits and by heads thereafter. Well at 6:00 A.M., 3/18/59, flowed by heads 30% oil and 70% acid water. Attempting to swab but gas making it difficult.  
*7895 7390-7400 7600-11*
- 3/21/59 Pulled out 3 1/2" tubing. Set bridge plug. Perforated 7590' to 7618'. Acidized with 2,000 gallons. Formation broke at 1400#. Started swabbing 4:00 P.M. Recovered acid water. After recovery of acid water, well swabbed 100% oil for a few hours but then went to 100% salt water.  
*7582*
- 3/22/59 Set bridge plug to plug off interval 7590' to 7618'. Perforated interval 7557 - 7569'. Acidized with 1,000 gallons. Maximum pressure 2,000#.
- 3/23/59 Began swabbing 4:00 A.M. At 6:00 A.M. swabbing acid water.  
*Set Bridge Plug 7555*
- 3/24/59 Perforated interval 7480 - 7490'. Now acidizing. 15/1000 gal  
*with 125 gal*
- 3/25/59 Squeezed off interval 7480 - 7490'. Cement came back to 7420'.
- 3/26/59 Perforated interval 7396' to 7402' and interval 7406 to 7412'. Treated with 1,000 gallons acid. Formation broke down at 3600#. Treatment went in at 3200#. Swabbing acid water.  
*7322 7284*
- 3/27/59 Interval 7396 - 7412' tested water. Set bridge plug. Perforated 7318 - 7346'. Treated with 1,000 gallons of acid.  
*7214*
- 3/28/59 Interval 7318 - 7346' tested 8% oil, 92% water. Set bridge plug. Perforated interval 7212 - 7224'. Treated with 1,000 gallons of acid.
- 3/29/59 Interval 7212 - 7224' tested water. Bridge plug stuck going in hole. Attempting to fish out.
- 3/30/59 Unsuccessful in attempt to fish out bridge plug. Now drilling out same. Expect to accomplish same today. Will set another bridge plug and perforate 7164 - 7170' and 7184 - 7202'.  
*7214*
- 3/31/59 Perforated interval 7164 - 7170' and interval 7184 - 7202'. Treated with 1,000 gallons acid. Formation broke down at 2800#. Treatment went in at 2,000#. Swabbing acid water.