

- 4/16/59 Finished testing perforations. Set packer 7140'. Squeezed perforations with 450 sx. Waited 6 hours. Recementing and have all perforations squeezed except bottom perforations. (Finished testing perforations. Set packer at 7140'. Squeezing perforations.)
- 4/17/59 Rigged up to squeeze. Failed to get packer to set. Pulled out of hole. Went in hole with bit. Washed and reamed to 7430'. Circulated 2 hours. Pulled out of hole. Going in hole with Halliburton DRM packer. (Squeezing perforations.)
- 4/18 to 4/20/59 Completed squeezing perforations between 7164' and 7618'. Drilling out retainer at 7895'.
- 4/21/59 Completed drilling bridge plugs. Displaced mud with water. Went to bottom with tubing. Tubing parted 4 joints from the top. Went in hole with overshot. Recovered tubing. Went in hole with gamma ray and perforated in interval 10,342' to 10,400'. Laying down bent 3" tubing. (Completed drilling bridge plug. Perforated in interval 10,342' to 10,400'.)
- |              |                   |
|--------------|-------------------|
| Perforations | 10,357' - 358'    |
|              | 10,362' - 363'    |
|              | 10,367' - 377'    |
|              | 10,381' - 383'    |
|              | 10,387' - 389'    |
|              | 10,393' - 405'    |
|              | Total net of 28'. |
- 4/22/59 @ (Laid down 108 joints of crooked tubing. Waited 4 hours on new 6:00 A.M. tubing. Went into hole with packer. Set at 10,344'. Acidized with 1,000 gallons. Treated at 3800#. Completed at 4:00 A.M. Swabbing acid water into pits from a depth of 4,300'.)
- 4/23/59 Re-acidized with 4,000 gallons acid. Treatment completed at 9:45 P.M. last night. Swabbed well dry - no trace of oil. Setting bridge plug today at 9,500' and will perforate and treat 9235'-41', 9251'-56' and 9262'-68'.
- 4/24/59 Perforated interval as given yesterday. Acidized with 1,000 gallons. Started swabbing at midnight 976 acid water 3% oil. Will continue to swab.
- 4/25/59 Swabbed until 9:15 P.M. Friday, 4/24/59. Acidized with 4,000 gallons. Completed at 11:00 P.M. Swabbing acid water with 2% oil. Fluid level at 8,000'.
- 4/26/59 Swabbed until 10:30 A.M. Saturday, 4/25/59. Pulled the tubing and set a bridge plug at 9210'. Perforated 9138' to 9144' with a packer set at 9120'. Acidized with 500 gallons. The acid went into the formation after the cement broke at 0 pressure. Swabbed 20 bbls. of salt water per hour.
- 4/27/59 Set a bridge plug at 7900'. Perforated 7586' to 7592' and acidized with 4,000 gallons.