

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

O+1- NMOCC-HOBBS

1 - File

1- Engr.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-ENTER OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101), FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
GETTY OIL COMPANY		MYERS LANGLEY MATTIX UN
3. Address of Operator		9. Well No.
P. O. BOX 730, HOBBS, NEW MEXICO 88240		207
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>F</u> 1980 FEET FROM THE <u>NORTH</u> LINE AND 1980 FEET FROM <u>West</u> THE <u>LINE, SECTION 12</u> TOWNSHIP <u>24S</u> RANGE <u>36E</u> N.M.P.M.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3326' D.F.		LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	CIRCULATE CEMENT AROUND CASING ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up Pulling Unit 11-17-77.
2. Pull rods and pump.
3. Install BOP.
4. Pull tubing.
5. Ran 7" Retrievable BP & Set @ 3002' and tested casing to 800#. O.K.
6. Wellex ran Cement Bond Log from 2850 to 800' and found top of cement @ 2650'.
7. Perforated 2 holes @ 2620-2621'.
8. Spotted 250 gals. 15% NE Acid and pumped into perfs 2620-21' @ 1-1/2 BPM. Did Not Circulate.
9. Cemented thru perfs. 2620-21' w/350 sxs. Lite w/sat. salt, 5#/sx. Gilsonite, 1/4#/Sx. Flocele & 150 sxs. Class "C" w/2% CaCl.
10. Cement did not circulate.
11. Temperature Survey showed Top of Cement @ 2400'.
12. Perf. 2 holes @ 1200'.
13. Established circulation w/fresh water thru holes @ 1200' and out Bradenhead.
14. Cemented thru holes @ 1200' w/100 sxs. Lite, 1/4#/Sx. Flocele & 200 Sxs. Class "C" w/2% CaCl & 1/4#/Sx. Flocele.
15. Circulated out 30 sxs.
16. WOC 20 hrs.
17. Ran 6-1/4" Bit and drilled cement from 1185-1208'. Fell Free.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED DALE R. CROCKETT TITLE Area Superintendent DATE 3-6-78

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: