

Form 9-331
Attachment

R. L. Gates A-23 #1
Page 3

1/1/77 Shut down for weekend.
1/2/77 Shut down for weekend.
1/3/77 Swabbed back 40 bbls. of water. Well did not kick off. Ran 2" x 1½" pump on 3/4" rods to 3244'. Flanged up wellhead. Released rig @ 5:30 P.M. Will set pump unit Wednesday, January 5, 1977.
1/4/77 Shut-In.
1/5/77 Moved and Set Pump unit.
1/6/77 Repaired magneto on unit motor.
1/7/77 Pumping back water
530 bbls. H₂O Recovered (1/3/77 to 1/31/77)
260 Prior Recovery
-790 Total Load Recovered
+2517
1727 Load Remaining
530 Load Recovered (2/1/77 to 2/22/77)
1197 Load Remaining as of 2/22/77
-140
1057 Load Remaining (2/25/77)

RECEIVED

SEP 2 1977

CL - 1000, 11 11