



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces
Lease No. 030177 (a)
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41667
G. W. Shepard (a)

TEXACO Inc.
P.O. Box 352
Midland, Texas

December 23, 1960

Well No. 3 is located 1905 ft. from N line and 660 ft. from E line of sec. 1

SE/4 NE/4 Section 1
($\frac{1}{4}$ Sec. and Sec. No.)

T-26-S
(Twp.)

R-36-E
(Range)

NMPH
(Meridian)

Undesignated
(Field)

Lea
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 2993 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

ED - 3049'

Ran 3040' of 4-1/2" O.D. casing, 9:50 lb., J-55, 8-R, and cemented at 3049' with stage cement tool at 2393'. Cemented 1st stage with 250 75-lb. sx Lite Mate cement with 20# Gilsontite per sx. Cemented 2nd stage with 450 sx Lite Mate cement thru tool at 2393'. Job complete 12:20 PM December 19, 1960.

Tested 4-1/2" O.D. casing for 30 minutes with 1500 PSI from 10:00 to 10:30 PM December 22, 1960. Tested OK. Drilled cement plug and re-tested for 30 minutes with 1500 PSI from 1:30 to 2:00 AM December 23, 1960. Tested OK. Job complete 2:00 AM December 23, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 352

Midland, Texas

J. G. Hlevins, Jr.

By

Title Assistant District Superintendent

Handwritten notes in the top left corner, possibly a date or reference number.

Main body of handwritten text, appearing to be a list or series of entries.

Continuation of handwritten text, possibly a second list or a detailed description.

Section header or title in the center of the page.

Large block of handwritten text, possibly a paragraph or a detailed list.

Final section of handwritten text at the bottom of the page.