

Skelly Penrose "A" Unit Well No. 37 - Continued

- 14) Drilled cement 1090-1120', cement retainer 2390-2392' and cement 2392-2485'.  
Pressure tested 7" OD casing to 1000#. Held okay.
- 15) Set 116 joints (3560') 2-3/8" OD tubing at 3567'.
- 16) Pump tested Langlie-Mattix open hole 3318-3630' for 59 hrs., 131 bbls. oil, 196 bbls. water.
- 17) Returned well to producing status pumping Langlie-Mattix open hole 3318-3630' for 57 bbls. oil and 44 bbls. water per day.