

Skelly Penrose "A"
Well No. 62
Page 2

- 10) Retrieved bridge plug and packer.
- 11) Ran 119 joints (3659') of 2-3/8" OD tubing, set at 3679'.
- 12) Ran rods and set pump at 3679'.
- 13) Installed surface pumping equipment.
- 14) Commenced producing June 15, 1973, producing 85 barrels of oil, 17 barrels of water, and 34 MCFGPD through Penrose Sand perforations 3492-3564' and 3590-3563'.