

DRILL STEM TEST NO. 1 - 3498-3650':

Attempted drill stem test no. 1 3498-3650', and had leaks in drill pipe.

DRILL STEM TEST NO. 2 - 3498-3650':

1" THC, 5/8" BHC, Tool open 3 hours with good blow of air for 30 minutes then declined and continued as light blow. Gas to surface in 1 hour and 55 minutes, continued as light blow throughout test. Pulled 4" OD drill pipe and recovered 380' of gas-cut and slightly oil-cut drilling mud estimated 3% oil, no show of formation water. H.P. in and out 2085#, I.F.P. 195#, F.F.P. 270#, 20-minute buildup 325#.