

Skelly Penrose "A" #53 Continued

7-22-78 Ran 6 1/8" bit. Tagged cement at 3160'. Drilled to 3278'. Pulled bit. Ran 4 1/8" bit to 3270'.

7-24-78 Tagged cement 3278'. Drilled from 3412'-42' - soft. Water started back flowing. Shut-in 5 min. TP-750#. Ran 7" "R" packer and set at 3208'.

7-25-78 WOC. Dowell pumped in 1 BPM 2700#, 50 sxs Class "C", .9% fluid loss, 3# salt, 2% CaCl, 100 sxs Class "C", 4# gilsonite with 2% CaCl. Set packer at 2960'.

7-27-78 WOC.

3-7-79 Rigged up unit. Ran 6 1/8" bit. Tagged cement 2984-3278'.

3-8-79 Ran 4 1/8" bit and tagged cement inside liner 3377'. Drilled to 3530'-3613'.

3-9-79 McCullough perf. 5" OD liner 1 spf, .33" holes, 3558-64', 76-90' - 22 holes. Ran 7" "R" packer. Cardinal spotted 100 sxs 15% over perf. Set pkr. at 3152'. Tail pipe set at 3503'. Treated with 3000 gals. 15% Unisol acid and 44 ball sealers. Flushed 23 bbls. Max. 2800#, min. 2300#, rate 2.1 BPM, ISIP 1400#, 15 min. 1075#. No ball action.

3-10-79 Ran 7" R-4 pkr. on 98 jts. 3083' 2 3/8" cement lined tbg. and set at 3093' in treated water. Rigged down unit.

3-11-79 POB 24 hrs. 380 bbls. at 1500#.

RECEIVED
MAR 26 1973
U.S. DEPARTMENT OF AGRICULTURE
WASHINGTON, D.C.