

UNITED STATES OIL AND GAS COMMISSION
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Budget Base N 1004-1
Expires August 31, 1985

LEASE DESIGNATION AND SERIAL
NM-0141096

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☐ Convert to SWD Well

2. NAME OF OPERATOR
Grace Petroleum Corporation

3. ADDRESS OF OPERATOR
6501 N. Broadway Ext., Oklahoma City, OK 73116

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
1653' FWL and 1650' FSL of Sec. 15, T23S, R37E

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3306' - DF

7. UNIT AGREEMENT NAME
Cline-Federal

8. FARM OR LEASE NAME
Cline-Federal

9. WELL NO.
4

10. FIELD AND POOL OR WILDCAT
Langlie Mattix

11. SEC., T., R., E., OR BLK. AND SURVEY OR AREA
Sec. 15, T23S, R37E

12. COUNTY OR PARISH
Lea

13. STATE
New Mexico

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
KHOUT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other)	☐		

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☒
(Other)	☐	Convert to SWD Well	☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

4/25/89 - Pull Rods, pump and tubing; GIH w/pkr, bridge plug and tbg to 2600'; test Csg to 700 psi for 5 mins - ok; test annulus to 600 psi for 5 mins. - ok; POOH w/pkr, bridge plug and tbg;

4/26/89 - GIH w/pkr and set @ 2600'; test casing to 500 psi for 10 mins - ok; POOH w/tbg;

4/28/89 - GIH w/2600' of fiberglass tbg and attach to pkr @ 2600'; test Csg to 300 psi for 25 mins - ok by Oil Conservation Commission.

4/29/89 - Begin injecting into well; Well on vacuum.

RECEIVED

JUN 15 11 33 AM '89

18. I hereby certify that the foregoing is true and correct

SIGNED Mike Powell TITLE Op. Eng. DATE 6/9/89

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SJS

ALL INFO

JUN 28 1989

OCD
HOBBS OFFICE