Budget Bureau No. 42-Roos.i. Approval expires 11-30-49.

Land Office	LAS GELOOS
Lesse No.	030187

Form 9-881 a (March 1942)

UNITED STATES

Unit _____

DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

(SUBMIT IN TRIPLICATE)

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER S NOTICE OF INTENTION TO RE-DRILL OR NOTICE OF INTENTION TO SHOOT OR ACT NOTICE OF INTENTION TO PULL OR ALTE NOTICE OF INTENTION TO ABANDON WEI	SSUBSEC	QUENT REPORT OF WATER SHUT-OFF QUENT REPORT OF SHOOTING OR ACIDIZING QUENT REPORT OF ALTERING CASING QUENT REPORT OF REDRILLING OR REPAIR QUENT REPORT OF ABANDONMENT EMENTARY WELL HISTORY	
	1 1650 (the from	ne and 970 ft. from W line of se	
Well No is locat Shi 1/4 of 22 (4 Sec. and Sec. No.) Teague	(County or Subdivisi	Meridian) (Meridian) New Mexico	

The elevation of the derrick floor above sea level is _____ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement-ing points, and all other important proposed work)

On May 26 & 27, 1949, ran 9 jts of new 13 3/8" OD, 48%, 8 Rt Thd, H-40, R-2, 38 caming w/short Threads and Collars. Tallies 297', H-18', set @ 305'. Cemented by Halliburton w/300 sacks of common Portland pack cement. Flug 5 285'. Cement sirculated OK. Job started @ 10:45 p.m. and completed @ 3:15 a.m. After waiting thirty-six hours, the 13 $3/8^{\rm H}$ casing was tested $\approx 285^{\circ}$ with 600% pressure applied for 30 minutes. The plug was drilled and the casing and cement tested # TD 309' with 400# pressure applied for 30 minutes. There was no pressure drop on either test, and preparations are being made to drill ahead.

I understan	d that this plan of work must receive approval in writing by the	Geological Survey before operations may be commenced.
	Gulf Gil Corporation	
Address	P. 0. Box 1667	
Address	Hobbe, New Mexico	By
		Title District Sup [*] t
	U. S. GOVERNMENT PRINTING OFFICE	1 6-84 37-3