Form 9-881 a (Feb. 1961)

Budget Bureau No. 42–R358.4. Approval expires 12–31–60.
Land Office Las Cruces
Lasso No. 032545 (a)
Unit

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

(SUBMIT IN TRIPLICATE)

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF WATER SHUT-OFF				
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)					

Lesse No. 11672	March 21			, 1961
Lease No. 41672 E.E. Elinebry (a) Well No. 3 is located	660 ft. l	from $\{S\}$ line and	$\frac{660}{660}$ ft. from $\begin{bmatrix} E \\ 660 \end{bmatrix}$ line of	sec. 31
SE/1 SE/1 Section 31 (4 Sec. and Sec. No.)	2-23-5 (Twp.)	B-37-E (Range)	(Meridian)	
Lenglio-Mattix	(Co	Light unty or Subdivision)	Hew Mexico (State or Territory)	

The elevation of the derrick floor above sea level is 3314. ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 1164 * 10-3/4* 0.D. casing set at 294*

Han 1153' of 7-5/8" O.D. casing, 24:00 lbs., H-40, 8-R, and cemented at 1164' with 300 mm Incor 4% Gel and 100 mm Incor Neat. Cement circulated. Plug at 1130'. Job complete 3:50 A.M. March 18, 1961.

Tested 7-5/8" O.D. casing with 1000# PSI for 30 minutes from 4:00 to 4:30 A.M. March 19, 1961. Tested O.K. Drilled cement plug and re-tested with 1000# PSI for 30 minutes from 7:00 to 7:30 A.N. March 19, 1961. Tested O.K. Job complete 7:30 A.M. March 19, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 352

Midland, Texas

W. B. Hobbard

By MB Xta

Title Assistant District Superintendent

GPO 918507