

MISCELLANEOUS REPORTS ON WELLS

Edith D. Fanning "A" No. 1 in the NW NE of Sec. 33, T 23S R 37E

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

A retainer was set @ 6400'. 45 sacks of cement were squeezed below retainer with 600# pressure, and 5 sacks were dumped on top of retainer. Estimated top of cement @ 6350'. Mudded hole through tubing w/230 sacks Ezmix mud, filled to top. Shot 7" casing @ 3800', 3600', 3500', 3400' and 3360'. Casing came loose at 3360', left 3492' of 7" casing in hole from 3360' to 6852'. Cemented w/25 sacks cement through tubing @ 3350' and spotted 25 sacks of Ezmix mud. Cemented w/25 sacks of cement @ 2850' and spotted 25 sacks of Ezmix mud. Shot 9-5/8" casing at 1750', 1650', 1600' and 1500'. Casing came loose at 1500', left 1450' of 9-5/8" casing in hole from 1500' to 2950'. 302' of 13-3/8" casing was also left in hole. Spotted 25 sacks of cement at 1075'. Filled hole to surface with 50 sacks of Ezmix mud. Capped well w/15 sacks cement and installed 4" pipe marker extending 4' above surface. Work started on July 13, and was completed on July 27, 1948.