

MYERS LANGLEIE MATTIX UNIT

WELL NO. 85

PRESENT

PROPOSED

8 5/8 24#

CSG Set @ 350'

Cemented w/300 SXS.

Cement TOP @ SURFACE

3421

LANGLIE MATTIX Perforations

3559

5 1/2 14# J-55

CSG. Set @ 3572'

Cemented w/300 SXS.

Cement TOP @ 2220'

← 2 3/8 4.7# J-55
PLASTIC COATED
TUBING

BAKER AD-1 Tension
Packer Set @ 3350'

3421

3559'