

| 20 | 9 |
|-----------------|------------------------------|
| 4 ₆₂ | Form 9-331 a (March 1942) |

(SUBMIT IN TRIPLICATE)

| Land Office LAS CIUCES | |
|------------------------|--|
| 030174-b | |

Unit _____

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

| NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SI NOTICE OF INTENTION TO RE-DRILL OR F NOTICE OF INTENTION TO SHOOT OR ACII NOTICE OF INTENTION TO PULL OR ALTER NOTICE OF INTENTION TO ABANDON WELL | HUT-OFFX REPAIR WELL DIZE R CASING | SUBSEQUEN SUBSEQUEN SUBSEQUEN SUBSEQUEN SUPPLEMEN | T REPORT OF WATER SHUT-OFF T REPORT OF SHOOTING OR AC IT REPORT OF ALTERING CASING IT REPORT OF REDRILLING OR IT REPORT OF ABANDONMENT | :IDIZING 3 REPAIR |
|--|---|---|--|-------------------------|
| (INDICATE AE W. H. Rhodes (b) Well No. <u>12</u> is locate | | Midland | Texas, Marcl and 1980 ft. from | |
| Well INO IS ICCU. SW1 SE1 Sec. 26 (M Sec. and Sec. No.) Rhodes (Field) | 26-8 (Twp.) Lea | 37-E | N.M.P.M. (Meridian) New Me | |

The elevation of the derrick floor above sea level is 3006 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total Depth 3110' - Lime

Set and cemented 3081' of 5-1/2" OD casing at 3093' with 300 sacks. Completed cementing at 6:30 P.M., 3-27-45.

Anticipate drilling plug and testing casing by pressure method, using 1000# pressure, after 72 hours, or at approximately 6:30 P.M., March -30-45.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Texas Company

Address Box 1270

Midland, Texas

Title Drlg. & Prod. Foreman

U. S. GOVERNMENT PRINTING OFFICE 10-8437-2