

We plan to use the following sizes and amounts of casing, the exact amounts to be determined as drilling progresses:

350' 1 1/2"	50'	second hand, cemented with 250 sacks
1450' 9-5/8" OD	36'	Electric weld casing, new. cemented with 250 sacks.
3050' 7" OD	24'	seamless steel casing, new, cemented with 150 per cent of the amount calculated to bring cement to base of salt, provided if satisfactory production is found in Brown Lime 7" casing may be set and cemented at approximately 2750 feet.

10/13/90

OCT 12 1990

HOBBY OFFICE