

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPlicate
(Other instructions on
reverse side)

1. On approved,
Budget Bureau No. 42 R1421.
2. LEASE DESIGNATION AND SERIAL NO.
LC 083916
3. H. INDEX, ADOPTED, OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. WELL GEL ☐ GAS ☒ OTHER ☐ P & A	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company	8. FARM OR LEASE NAME Moberly
3. ADDRESS OF OPERATOR 1800 Wilco Building Midland, Texas 79701	9. WELL NO. 1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL, 1980' FEL.	10. FIELD AND POOL, OR WILDCAT Rhodes Yates-Seven Rivers
11. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 17, T-26-S, R-37-E
12. ELEVATIONS (Show whether DF, RT, GR, etc.) 2951	12. COUNTY OR PARISH Lea
	13. STATE N. Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

1. STOP WATER SHUT-OFF ☐	2. PULL OR ALTER CASING ☐	3. WATER SHUT-OFF ☐	4. REPAIRING WELL ☐
5. FRACTURE TREAT ☐	6. MULTIPLE COMPLETE ☐	7. FRACTURE TREATMENT ☐	8. ALTERING CASING ☐
9. SHOOT OR ACIDIZE ☐	10. ABANDON* ☐	11. SHOOTING OR ACIDIZING ☐	12. ABANDONMENT* ☒
13. REPAIR WELL ☐	14. CHANGE PLANS ☐	15. (Other) ☐	

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved on rigged up plugging unit. Installed BOPs. Pulled 2905' of 2" production tubing. Spotted 225 sacks Class "H" @ 2905 top cmt @ 2830. Filled 7" from 2830 to 2110 with 30 bbls gel mud. Spotted 25 sacks Cl "H" @ 2110 top cmt 1984'. Filled from 1984 to 870 with 45 bbls gel mud. Speared 7" csg and calculated free point at 802. Cut csg @ 810' pulled and laid down 7" csg. Spotted 125 sacks Cl "H" cmt from 870 to 550 after circ with mud. Pulled tubing to 100', spotted 50 sx surface plug. Rigged down plugging unit. Filled cellar and erected dry hole marker. Cleaned and leveled location according to original agreement with surface owner.

NOTE: Location is now ready for final inspection.

ATA 11-8-77

18. I hereby certify that the foregoing is true and correct

SIGNED C. C. Goodwin TITLE Adm. Prod. Services

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

*See Instructions on Reverse Side

APPROVED

OCT 11 1977

AKHUR R. BROWN
DISTRICT ENGINEER