

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>Continental Oil Company</b>		Address <b>Box 68, Dunice, New Mexico</b>				
Lease <b>Eaves A-19</b>	Well No. <b>8</b>	Unit Letter <b>N</b>	Section <b>19</b>	Township <b>26-S</b>	Range <b>37-E</b>	
Date Work Performed <b>5-12-60</b>	Pool <b>Jalmat Gas Pool</b>			County <b>Lea</b>		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations    ☐ Casing Test and Cement Job    ☒ Other (Explain):  
☐ Plugging    ☐ Remedial Work    **Dual Complete**

Detailed account of work done, nature and quantity of materials used, and results obtained.

**BEFORE WORKOVER:** TD 3228', PB 3225', KB 10', Elev 2955' KB, Csg Pt 5-1/2" at 3228', Pay Seven Rivers 3204-3217', Perf Seven Rivers 3204-3209', 3213-3217'. F 30 BO, 6 BW in 6 hrs on 12/64" choke. TP 250 lb, CP 0 (Pkr) w/15.9 MCF gas. DOR 120 BOPD, GOR 398. Daily allow 33. **WORKDONE:** Pulled tbg, perf Yates 2768-96', 2810-32', 2848-64', 2878-90' w/2 JSPT. Set BP at 2950'. Acidized Yates 2768-2890' w/1,000 gals, fraced w/12,000 gals crude, 12,000 lbs sd, 600 lbs Adomite, 100 ball sealers. Pulled BP. Set Brown Pkr at 3101', ball plug anchor at 3192', hold down at 3097', Garrett Sleeve at 3091'. Perf tbg at 3135' and 3132'. **AFTER WORKOVER:** TD, PB, KB, Elev, Csg Pt same. Seven Rivers pay and perf same, Status of Seven Rivers unchanged. Yates: Perfs, 2768-96', 2810-32', 2848-64', 2878-90'. (Gas TSTM). Attempt to dual complete in Yates for Jalmat gas unsuccessful. Workover started 5-2-60, comp 5-12-60, Tstd 5-30-60.

Approved by USGS: 6-7-60

Witnessed by <b>R. A. Carlile</b>		Position <b>Drilling Foreman</b>		Company <b>Continental Oil Company</b>		
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY						
ORIGINAL WELL DATA						
D F Elev. <b>2955' KB</b>	TD	P B T D	Producing Interval	Completion Date		
Tubing Diameter <b>2"</b>	Tubing Depth <b>3182'</b>	Oil String Diameter <b>5-1/2"</b>	Oil String Depth <b>3228'</b>			
Perforated Interval(s) <b>3204'-09', 3213-3217'</b>						
Open Hole Interval			Producing Formation(s) <b>Seven Rivers</b>			
RESULTS OF WORKOVER						
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover	<b>UNSUCCESSFUL DUAL COMPLETION</b>					
OIL CONSERVATION COMMISSION				I hereby certify that the information given above is true and complete to the best of my knowledge.		
Approved by				Name <b>J. R. Parker</b>		
Title				Position <b>District Superintendent</b>		
Date				Company <b>Continental Oil Company</b>		