


(SUBMIT IN TRIPLICATE)

U. S. Land Office... Las Cruces

Lease or permit No. 030181 (b)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY



SUNDRY NOTICES AND REPORTS ON WELLS

HOBBES OFFICE

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 9, 1941

H.C. Moberly "H"
Well No. 2 is located 660 ft. from [N] line and 1980 ft. from [E] line of sec. 21

NE 1/4 of Sec 21 T-26-S R-37-E N.M. P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Rhodes Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 2988 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T. D. 3080' - Lime

Set & cemented 3075' of 7" O.D. 24# Sals & L.W. Casing @ 3080' w/2 stage cement job, from 3040 to 3080 w/17 sacks (35' of cement left in Csg.) & from 2991' w/223 sacks. Completed cementing at 1 P.M., 9-8-41.

Anticipate drilling plug & testing casing by bailing method after approx 72 hours.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Texas Company

Address Box 1270

Midland, Texas

By

Title District Superintendent