

**Wood, McShane & Thams
South Leonard(Queen)Unit #13
Form C-108, Item VI**

Wood, McShane & Thams -- South LeonardQueen#11 -- Cont.

Date Drilled: 6/1/51 TD: 3482'

Construction: 13 3/8" csg. set @ 168' w/50 sx.
8 5/8" csg. set 1214' w/100 sx.
7" csg. set @ 3246' w/100 sx.
2 3/8" I.P.C. Tubing @ 3196'
Baker Tension Pkr. @ 3196'

Completion: OH, orig. shot OH w/80 Qts. Nitro (3438'-3458') in 6/51.
A/1500 gals. 15% NeFe Acid

Wood, McShane & Thams -- South LeonardQueen#8

Loc.: 1980' FNL & 1980 FWL, Sec. 24, Unit F, T-26-S, R-37-E

Status: Active Injector

Date Drilled: 2/4/50 TD: 3569'

Construction: 8 5/8" csg. set @ 1210' w/100 sx.
7" csg. set @ 3253' w/100 sx.
4 1/2" liner set @ 3091'-3569' w/100 sx.
2 3/8" I.P.C. J55 Tubing @ 3356'
Baker Model AD-1 Pkr. set @ 3356'

Completion: Perf. 3409'-3448', A/1500 gals.

Wood, McShane & Thams -- South LeonardQueen#7

Loc.: 1980' FNL & 660' FWL, Sec. 24, Unit E, T-26-S, R-37-E

Status: Producer

Date Drilled: 6/10/60 TD: 3522'

Construction: 13 3/8" csg. set @ 170' w/50 sx.
8 5/8" csg. set @ 1240' w/110 sx.
7" csg. set @ 3250' w/100 sx.
2 3/8" J55 Tubing @ 3450'