

**Wood, McShane & Thams
South Leonard(Queen)Unit #13
Form C-108, Item VI**

Wood, McShane & Thams -- South LeonardQueen #14 -- Cont.

Construction: 9 5/8" csg. set @ 294' w/125 sx.
5 1/2" csg. set @ 3411' w/400 sx. (2 stages)
2 3/8" J55 tubing @ 3401'

Completion: OH, orig. shot OH w/120 qts. (3421'-3484') in 7/51.
A/OH (3401'-3484') w/3000 gals. 15% NeFe w/55 gals.
scale inhibitor in 4/77.

Wood, McShane & Thams -- South LeonardQueen #15

Loc.: 990' FSL & 660' FWL, Sec. 24, Unit M, T-26-S, R-37-E

Status: Active Injector

Date Drilled: 11/7/50 TD: 3540'

Construction: 10 3/4" csg. set @ 298' w/150 sx.
5 1/2" csg. set @ 3348' w/400 sx. (2 stages)
2 3/8" I.P.C. Tubing @ 3390'
Baker Model AD-1 Pkr. set @ 3303'

Completion: OH, orig. shot OH (3340'-3500') w/190 qts. Nitro
and A/3500 gals. in 11/51.
A/1500 gals. Mod 202 acid in 4/77

Wood, McShane & Thams -- South LeonardQueen #16

Loc.: 1980' FWL & 990' FSL, Sec. 24, Unit N, T-26-S, R-37-E

Status: Active Injector

Date Drilled: 10/10/50 TD: 3480'

Construction: 9 5/8" csg. set @ 300' w/150 sx.
5 1/2" csg. set @ 3260' w/400 sx. (2 stages)
2 3/8" I.P.C. Tubing @ 3215'
Baker Tension Pkr set @ 3215'