

(Cont'd)

12. Tested RBP @ 3035' to 400# for 30 minutes. Tested OK.
13. Set Pkr. @ 3010'. Tested 5  $\frac{1}{2}$ " Csg to/1050# for 30 minutes, 11:00 - 11:30 AM, 10-22-79. Tested OK.
14. Pull RBP. Ran 2  $\frac{3}{8}$ " plastic coated tubing w/pkr. & set @ 2813'. Loaded Annulus w/inhibited water. Return to Water Injection, 10-24-79.