

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	
NM-25741	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐		7. Unit Agreement Name
2. Name of Operator		Rhodes Yates Unit
3. Address of Operator		8. Farm or Lease Name
P. O. Box 728, Hobbs, NM 88240		9. Well No.
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER K 2310 FEET FROM THE South LINE AND 2310 FEET FROM THE West LINE, SECTION 27 TOWNSHIP 26S RANGE 37E NMPM.		Rhodes Yates
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
2988' DF		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☒	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

01/13/86 - MIRU. TOH w/prod. equip.. Tag fill @ 3284. TIH w/6 1/8" bit on tubing.
 01/14/86 - 01/18/86 - Clean out and wash for TD @ 3327. POH.
 01/20/86 - 01/21/86 - TIH w/tubing and packer. Spot 2 drums Techni-clean 405 (scale conv) mixed 50-50 w/fresh water across open hole from 3327' to 3150'. Pulled up & set packer @ 2912. SI 1 hour. Press backside to 400 psi. OK. Pumped 2 additional drums converter into the open hole. 1 BPM @ 600 psi. SI 24 hours. Swab back residue
 01/22/86 - Acidize open hole w/3000 gal. 15% NEFE in 3 equal stages w/1000# rock salt block. 1st stage: 4.5 BPM @ 1000#, 2nd stage: 4.5 BPM @ 1200#, 3rd stage: 4.5 BPM @ 1250#. Flush w/26 bbls @ 1400 psi. ISIP 1400 psi. 1 hr. SI-500 psi. Pumped 48 bbls fresh water with 165 bbls. TH 793 (scale inhibitor) 4.5 BPM @ 1450 psi. Flushed w/225 bbls prod water. 4.5 BPM @ 1450 PSI. ISIP 1000 psi. 2 hours SI-580 psi. Flowed back 30 min. Press 190 psi. SION.
 01/23/86 - 18 hour SI 180 psi. Flowed 2 hours @ 150 psi for 50 BLW. Pumped 300 bbls 10 lb. brine down tubing, 4 BPM @ 1000 psi. ISIP 500#. Left flowing to battery.
 01/26/86 - Rerun prod. equipment. Put on pump to test.
 02/10/86 - Potential test; 44 BOPD, 238 BWPD, GOR 386.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Dist. Oper. Mgr.	DATE 02/13/86
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT 1 SUPERVISOR		
APPROVED BY	TITLE	DATE FEB 18 1986
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED
FEB 17 1986
C-62
HOBBS OFFICE