

Eaves A-5

Location : 1980' FSL & 1980' FWL
 Type : Disposal
 Original Completion: 2/27/49

Section 19 T26S R37E
 Date Drilled: 2/19/49
 Total Depth 3220'

Casing Record:

Size	Depth	Sacks Cement
7 5/8"	1228'	500
5 1/2"	3219'	600

Pay: 3198-3204'; 3207-3213'

Completion:

12/65	Placed well on pumping unit
8/71	Perf @ 3112', 17', 25', 37', 42', 52', 65', 77'
1/74	Put Submersible pump
2/5/87	Perf @ 3042'-3104'
2/9/87	Perf @ 2975'-3035'
2/11/87	Perf @ 2937'-68'
6/87	Convert to SWD
11/93	Proposed to sqz perfs & put back on production

Eaves A-8

Location : 990' FSL & 2310' FWL
 Type : Oil
 Original Completion: 2/15/53

Section 19 T26S R37E
 Date Drilled: 2/53
 Total Depth 3228'

Casing Record:

Size	Depth	Sacks Cement
7 5/8"	1190'	440
5 1/2"	3223'	598

Completion:

5/53	Perfs @ 3204'-217'
6/60	Perfd @ 2768'-96', 2810'-32', 2848'-64', 2878'-90'
	Frac w/ 12000 gal crude & 12000# sand
10/85	Squeeze perfs @ 2768'-2890', 3204'-217'
	Perf @ 3092'-180'
11/85	Perf @ 3092'-180'
2/86	Squeeze perfs @ 3020'-3061'
	Perf @ 2992'-3010'
11/93	Proposed to install submersible pump.

