



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. 03016 (b)

Unit J

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Deepen, Set Liner & RecompleteXX</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 27, 19 62

Eaves B-30
Well No. 2 is located 1980 ft. from N line and 1980 ft. from E line of sec. 30
SE/4 Sec. 30 26S 37E NMPM
(1/4 Sec. and 1/4 Sec. No.) (Twp.) (Range) (Meridian)
Jalmat Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 2946 ft. KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER: TD 3213', KB 10', ELEV 2946' KB, CSG PT 5 1/2" AT 3213', PAY YATES & SEVEN RIVERS, PERF 3120-26', 3131-36', 3149-55', 3168-78', 3187-94', 3200-10'. WELL WAS TWD PRIOR TO WORKOVER. WORK DONE: RAN DM RET AT 3086'. RAN RTTS TOOL. LOCATED HOLES IN 5 1/2" CSG AT 615' AND 380'. DRILLED OUT DM SQUEEZE TOOL. DRILLED TO 3285'. SET 3 1/2" CSG AT 3285' W/30 UNIT HYS-400, 25 SX NEAT, W/20 GAL LATEX. TOTAL SLURRY - 265 CT FT. TEMP SURVEY SHOWED T/CEMENT AT 2900'. RAN G/R COLLAR LOG. 3258' ON COLLAR LOG IS 3258' ON G/R SONIC. PERF SEVEN-RIVERS 3258-61'. ACIDIZED PERFS 3258-61' W/500 GALS LSTNE.
AFTER WORKOVER: TD 3285', KB 10', ELEV 2946' KB, CSG PT 3 1/2" AT 3285', PAY SEVEN-RIVERS 3258-61', PERF 3258-61'. PMP 11 BO, 91 BW, W/13.1 MCPG IN 24 HRS, GOR 1191, DOR 11, DAILY ALLOW 11 BO. WORKOVER STARTED 2/5-62, COMP 2-12-62, TSTS 2-26-62. LOCATION: 1980'

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 68

Eunice, New Mexico

By [Signature]

0/2 USGS; NMCC 2; WAM: File Title District Superintendent
PAN AM-Hobbs 2; Atl-Rosw 2; Stand-Hous. Mid. 1 ea.