

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC - 030168(6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Caves B-1

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Dearbornville, Hobbs 7 Rivers

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 30, T-26 S. R-37 E

12. COUNTY OR PARISH

Lea

13. STATE

NM

1. OIL ☒ GAS ☐ OTHER ☐  
WELL

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 460, Hobbs, NM 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

660' FSL + 1650' FEL of Sec 30

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2945' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.) \*

Rigged up on 9-5-73 and perf 4 1/2" csg at 2965', 70, 74, 76, 3007, 09 + 3011'. Treated new perfs w/1000 gals 15% acid followed with a 30,000 gal wt - 37,500 # sand frac. Found hole in 4 1/2" casing at 788'. Squeezed hole with 150 sacks of cement. Drilled out cement and tested casing w/1000 # for 30 min. held OK. Placed well on prod. 9-14-73 Pumped 12 BO, 77 BW + 15 MCF on 10-3-73

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Admin. Supervisor

DATE 10-4-73

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

USGS-5 FILE

NIMFU 4

\*See Instructions on Reverse Side

