


APPROVED

Form 9-331a
(Feb. 1951)

JAN 18 1962

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.



(SUBMIT IN TRIPLICATE)

E. W. SCANDLEY
DISTRICT ENGINEER UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Las Cruces**
Lease No. **066940**
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	X
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 16, 1962

Well No. **1** is located **660** ft. from **N** line and **660** ft. from **E** line of sec. **17**
SE/4 SE/4 **17** **23-E** **38-E** **NORM**
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat **Lea** **New Mexico**
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3307** ft. **61'**

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

12/28/61 - Spudded 9:30 PM
 12/30/61 - Ran 23 Jts. of 12 3/4" 509 csg. set at 449', Con/W/275 ex. reg. Circulated Cement - Plug down 1:30 PM 12/30/61 - WOC 12 hrs. - Tested W/10000's - Held 30 mins.
 OK
 1/1/62 - Drig. 1740' Anhy. W/streaks of salt
 1/2/62 - Drig. 2690' Anhy. & Salt - Bit #5
 1/3/62 - Drig. 3112' Anhy., Bit #6
 1/4/62 - Drig. 3390' Anhy., gyp & Lime, Tot. 1 1/2 deg. at 3140
 1/5/62 - Drig. 3609' Anhy. & Lime, ot. 1 1/4 deg. at 3320'
 1/6/62 - No report
 1/7/62 - TD 3939' Lime - Ran 85 Jts. 32# & 47 Jts. 24# 8 5/8" csg. set at 3939' Con/W/75 Units Reg. plus 24% gel and 100 ex. reg. nest. Plug down 1:15 PM 1/7/62 - WOC

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **WILLIAMSON PETROLEUM COMPANY**
BOX 16
 Address **MIDLAND, TEXAS**
 By *Mary E. Gonyea*
 Title **Asst. to Supt.**

PAGE 2

1/16/62

WPC - W-F #1

1/8/62 - TD 3939' Lime - WOC - Ran Temp. Survey - T/Cen. 1300'
1/9/62 - Drig. plug 9:30 AM - WOC 44 hrs. - Drig. 4050' Anhy. & lime
1/10/62 - TD 4185' Lime - Making Trip
1/11/62 - TD 4185' Lime - Shut down for weather and rig repairs
1/12/62 - TD 4185' Lime - Prep to drill ahead at 11 AM
1/13/62 - Drig. 4366' Lime
1/14/62 - Drig. 4580' Lime
1/15/62 - Drig. 4884' Lime
1/16/62 - Drig. 5280' Lime, Tot. 1 3/4 dag. at 5120'