


DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

July 13, 1953
(Date)Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation
(Company or Operator) Harry Leonard "A"
(Lease)

Penrod Drilling Co.
(Contractor), Well No. 23 in the SE 1/4 NW 1/4 of Sec. 4

T. 25-S, R. 38-E, NMPM, Dollarhide West Drinkard Pool, Lea County.

The Dates of this work were as follows: July 9-11, 1953

Notice of intention to do the work ~~(was not)~~ (was not) submitted on Form C-102 on _____, 19____, and approval of the proposed plan ~~(was not)~~ (was not) obtained.
(Cross out incorrect words)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 192 jts 6297' 7" OD 8 RT 23# N-80 & J-55 SS casing w/14 Weatherford scratchers & 3 centralizers from 553' to 6303'. Set & cemented at 6309' w/1010 sacks cement in 2 stages. 1st stage 425 sacks 4% Gel & 150 sacks Neat on bottom. Max. press. 1200#. 2nd stage thru Howco DV tool at 1254' with 365 sacks 4% Gel cement & 50 sacks Neat on bottom. Max. Press. 800#. by Howco.

After waiting over 36 hrs., tested 7" casing w/1000# for 30 min, no drop in pressure. Drilled plug in Howco DV tool at 1254' and tested DV tool w/2500# for 30 min, no drop in pressure. Went in hole to 6249', top cement plug. Drilled cement to 6309' & tested cement below casing shoe w/1000# for 30 min, no drop in pressure.

After approval of Mr. Yarbrough, State Oil & Gas Inspector, Preparations were made to complete well.

Witnessed by J. F. Combs
(Name) Gulf Oil Corporation
(Company) Drilling Foreman
(Title)

Approved: OIL CONSERVATION COMMISSION

Noy Yarbrough
(Name)

Oil & Gas Inspector
(Title)

JUL 14 1953

(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: J. F. Combs

Position: Asst. Area Prod. Supt.

Representing: Gulf Oil Corporation

Address: Box 2167, Hobbs, New Mexico