

DRILL STEM TEST NO. 1 - 7630-7721':

5/8" BHC, 1" THC. Tool open 4 hours with good blow of air. Gas to surface in 10 minutes, continued as good blow throughout test. Pulled 3 1/2" OD drill pipe and recovered 500' of O&GCM est. 50% oil and 1750' of clean oil. No show of water. H.P. in 3605#, out 3590#, IFP 125#, FFP 497#, 20-minute buildup 1610#.

[illegible]