

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Dec 23 10 27 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B - 9521

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator Skelly Oil Company	8. Farm or Lease Name Hobbs "A" (Ellen)
3. Address of Operator Box 730 - Hobbs, New Mexico	9. Well No. 5
4. Location of Well UNIT LETTER "B" 330 FEET FROM THE North LINE AND 330 FEET FROM THE West LINE, SECTION 30 TOWNSHIP 25-S RANGE 38-E NMPM.	10. Field and Pool, or Wildcat Justin Montoya
15. Elevation (Show whether DF, RT, GR, etc.) 3065' DF	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Squeeze, Drill Out & Complete old zone

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Move in and rig up pulling unit.
2. Pull retrievable bridge plug set at 6900'.
3. Set C.I. bridge plug at approximately 6900'.
4. Squeeze 7" OD casing perforations 6804' - 6844' with approx. 85 sacks of cement.
5. Drill out cement and clean hole to approx. 7800'.
6. Set bridge plug at approx. 7795'.
7. Run tubing.

If, I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED (ORIGINAL) H. E. Aab TITLE District Superintendent DATE December 21, 1965

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: