

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Skelly Oil Company - Hobbs, New Mexico  
(Address)

LEASE Hobbs "A" WELL NO. 7 UNIT D S 30 T 25-S R 38-E

DATE WORK PERFORMED Aug. 19 & 20, 1959 POOL Undesignated

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Set 8 jts. (322') of new 13-3/8" OD 44.5# Armco S&SJ casing at 337' and cemented with 200 sacks by the Halliburton Pump & Plug Process. Cement circulated to surface. Plug down at 2:30 A.M. August 19, 1959. W.O.C. 24 hrs. Pressured up to 600# for 30 mins. and casing tested OK. Drilled out cement plug and pressured up to 600# for 30 mins. and casing shut off tested OK.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name \_\_\_\_\_

Name \_\_\_\_\_

Title \_\_\_\_\_

Position Dist. Supt.

Date \_\_\_\_\_

Company Skelly Oil Company