



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4
Approval expires 12-31-60.

Land Office New Mexico

Lease No. 0569

Unit M

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

FEDERAL GINSBERG

November 30, 1961

Roswell, N.M., 19

Well No. 8 is located 660 ft. from XX line and 660 ft. from W line of sec. 31

S 1/4 Sec. 31

(1/4 Sec. and Sec. No.)

25S

(Twp.)

3EE

(Range)

N 1/4

(Meridian)

Justis Blinebry

(Field)

Lea

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is 3028 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 10-31-61 TD 3335! PBD 3320'
- 11-1-61 Pulled rods & tubing. Cleaned out to 3320' w/sand pump.
- 11-8-61 Squeezed perf in Penrose zone w/75 sx reg. neat & 75 sx neat w/1" walnut hulls per sx; squeeze pressure 4000#.
- 11-20-61 Pressured up on casing to 1500#. Held for 30 min. w/no drop in pressure. Blew hole dry w/gas and commenced drilling w/gas.
- 11-25-61 Encountered water @3877 and commenced drilling with fluid.
- 11-26-61 TD 5557'. Ran logs.
- 11-26-61 TD 5800'. Set 4 1/2" 9.5# liner at 5800'. Top of liner @3311. Cemented w/379 sx reg 1-1 pozmix cement w/4% gel & 50 sx reg neat cement w/latex. Reversed out 75 sx.
- 11-26-61 Pressure up to 1500# on casing & liner. Held for 30 min with no drop in pressure. Blew hole dry and commenced drilling with gas with a 3 7/8" bit.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company LEONARD OIL COMPANY

CONTINUED PAGE II

Address _____

By _____

Title _____