


APPROVED

COPY TO O. C. S.

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

JUL 11 1963

(SUBMIT IN TRIPLICATE)

J. L. GORDON UNITED STATES
ACTING DISTRICT ENGINEER DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

1963 JUL 16 PM 10:12

Land Office

Lease No. IC-065674

Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 6, 1963

Yates Federal "A"
Well No. 1 is located 660 ft. from SW line and 660 ft. from E line of sec. 9SE/4, SE/4, Sec. 9 26 S 34 E RMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wilcox Lea New Mexico
(Field) (County or Subdivision) (State or Territory)The elevation of the derrick floor above sea level is 3326 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spud 12 1/4" hole 6:00 PM. 4/28/63. Cemented 8 5/8" 24' casing at 325 with 125 sacks regular 45 gal & 50 sacks regular 25 calcium chloride. Cement circulated. Plug down 6:30 A.M. 4/29/63. WOC 24 hrs. & pressure tested casing with 500# for 30 minutes, test O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Max M. WilsonAddress c/o Oil Reports & Gas ServicesBox 763Hobbs, New MexicoBy H. L. SmithTitle Agent