

UNITED STATES
DEPARTMENT OF THE INTERIOR
HOBBS OFFICE O.C.C.
GEOLOGICAL SURVEY

SUBMIT IN TRIPL
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
LC-030180(b)
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ SWD Well		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR PAN AMERICAN PETROLEUM CORPORATION		8. FARM OR LEASE NAME FARNSWORTH SALT WATER DISPOSAL SYSTEM	
3. ADDRESS OF OPERATOR BOX 68, HOBBS, N. M. 88240		9. WELL NO. 1	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL * 1659.9' FWL Sec. 7 (Unit N, SE 1/4 SW 1/4)		10. FIELD AND POOL, OR WILDCAT SEABROUGH YATES SEVEN RIVERS	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, OR, etc.) 2969' R.D.B.	
		12. COUNTY OR PARISH LEA 13. STATE N.M.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) Conversion to SWD well ☒	
(Other) ☐		(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Set cement retainer @ 2985' and squeezed perforations 3006-11' w/15004 cement. Cleaned out to TD (3029'). Drilled 4 3/4" new hole 3029'-3092'. Acidized w/ 2000 gal 15%. Went in on a vacuum after soaking. Injection rate of 4.6 BPM of fresh water established. Pumped 30 bbls in 6 1/2 min with zero surface pressure.

Set Baker Model D production packer @ 3027'. Ran 3 1/2" OD plastic coated tubing and latched into packer.

FORMERLY: FARNSWORTH "B" WELL # 9

OC-11-29-67

Comp 2-9-67

1-3087

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

JUN 21 1967

*See Instructions on Reverse Side

J L GORDON
ACTING DISTRICT ENGINEER

4- USGS-14
1- NSW
1- SUSP