

UNITED STATES
DEPARTMENT OF THE INTERIORSUBMIT IN TRIPLICATE*
(Other instruction
verse side)Form approved.
Budget Bureau No. 42-R1424.

GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. LC-030174-B
2. NAME OF OPERATOR TEXACO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME NONE
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico		7. UNIT AGREEMENT NAME NONE
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 660' from the North Line, and 660' from the East Line of Section 27, T-26-S, R-37-E, Lea County, New Mexico		8. FARM OR LEASE NAME W.H.Rhodes Federal "b"
14. PERMIT NO. Regular		9. WELL NO. 15
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 2994' (D. F.)		10. FIELD AND POOL, OR WILDCAT Rhodes
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 27, T-26-S, R-37-E
		12. COUNTY OR PARISH Lea
		13. STATE N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 3300'
7 5/8" O. D. Casing Cemented at 1163'

Ran 3289' of 4 1/2" O. D. Casing, 9.50 LB., J-55, NEW, and cemented at 3300' with 350 Sx. Trinity Lite Wate cement, plus 100 Sx. Class "C" neat. Plug at 3264'. Job complete 1:30 P. M. January 19, 1967.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:00 P. M. to 2:30 P. M. January 20, 1967. Tested O. K. Job complete 2:30 P. M. January 20, 1967.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE

Assistant District

DATE

January 23, 1967

(This space for Federal or State office use)

Superintendent

APPROVED

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

JAN 25 1967

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER