

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
*****	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Water Supply</b>		7. Unit Agreement Name
2. Name of Operator: <b>SHELLY OIL COMPANY</b>		8. Farm or Lease Name
3. Address of Operator: <b>P. O. Box 730 - Hobbs, New Mexico 88240</b>		9. Well No. <b>2</b>
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <b>N</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM		*****
THE <b>West</b> LINE, SECTION <b>9</b> TOWNSHIP <b>24S</b> RANGE <b>36E</b> NMPM.		*****
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
<b>3401' DF</b>		<b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on October 3, 1967. Set 9 jts (338') of new 13-3/8" OD 35.62# Arneo Spiral Weld SJ casing at 353'. Cemented with 300 sacks regular cement by pump and plug process. Plug down 6:30 A.M., October 4, 1967. Cement circulated to surface WOC 24 hours. Tested casing to 600# for 30 minutes and casing tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED (signed) C. R. DAVIS	Assistant District Superintendent	DATE October 25, 1967
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY		