

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Free <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
----	



<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Water Supply</b>	
2. Name of Operator <b>SKELLY OIL COMPANY</b>	
3. Address of Operator <b>P. O. Box 730 - Hobbs, New Mexico 88240</b>	
4. Location of Well UNIT LETTER <b>'M'</b> <b>1313</b> FEET FROM THE <b>South</b> LINE AND <b>1327</b> FEET FROM THE <b>West</b> LINE, SECTION <b>4</b> TOWNSHIP <b>24S</b> RANGE <b>36E</b> N.M.P.M.	
15. Elevation (Show whether DF, RT, GR, etc.) <b>Unknown</b>	

7. Unit Agreement Name
----
8. Farm or Lease Name
<b>Jal Water System</b>
9. Well No.
<b>3</b>
10. Field and Pool, or Wildcat
----
11. County
<b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on January 30, 1968. Set 9 joints (336') of new 13-3/8" OD 35.62# ARMO Spiral Weld SJ casing at 350'. Cemented with 275 sacks neat cement by pump and plug process. Plug down 7:45 p.m. January 31, 1968. Cement circulated to surface. WOC 24 hours. Tested casing to 600# for 30 minutes and casing tested OK. Drilled out cement plug.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.			
SIGNED 	TITLE <b>District Superintendent</b>	DATE <b>February 2, 1968</b>	
APPROVED BY 	TITLE	DATE	
CONDITIONS OF APPROVAL, IF ANY:			