

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPL
(Other instruction
verse side)

TE*
re-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 057420

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

M. K. Stewart

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Teague Blinbury

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28-238-37E

14. PERMIT NO.

Date Issued 2-12-63

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3326.5 KB

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☒
☐
☐
☐

REPAIRING WELL

☐
☐
☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Perforated 5-1/2" OD casing 5409-11', 5490-92', 5554-45' and 5773-75' with 4 - 0.45" Hyperjets per foot in 500 gallons 15% NE acid. Pumped 4,000 gallons 7-1/2% NE acid with 1 - 1" RCN ball sealer every 120 gallons. IR 4.9 BPM. Fraced down 5-1/2" OD casing with 20,000 gallons gelled brine, 24,000 pounds 20-40 sand, 1,500 gals. 15% NE acid, 24 - 1" RCN balls in 4 stages of 1,000 gallons gelled brine pad, 4,000 gallons gelled brine with 1-1/2 lb. 20-40 sand per gallon with 5000gallons 15% NE acid and 8 - 1" RCN balls between each stage. Flushed with 138 bbls. brine. IR 24.5 BPM @ 2900 psi. Ran 2-3/8" OD tbg to 5781'. Swabbed well in. Flowed 92 BO, 10 BW, 313 MCF in 24 hours on 24/64" choke, FTP 300 psi on 3-19-63. GOR 3457.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. F. Swannack

TITLE

Area Production Manager

DATE

March 20, 1963

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED
DATE

MAR 25 1963

J. L. GORDON
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

Instructions

General: This form is designed for submitting proposals to perform certain well operations, and reports of such operations when completed, as indicated, on Federal and Indian lands pursuant to applicable Federal law and regulations, and, if approved or accepted by any State, on all lands in such State, pursuant to applicable State law and regulations. Any necessary special instructions concerning the use of this form and the number of copies to be submitted, particularly with regard to local, area, or regional procedures and practices, either are shown below or will be issued by, or may be obtained from, the local Federal and/or State office.

Item 4: If there are no applicable State requirements, locations on Federal or Indian land should be described in accordance with Federal requirements. Consult local State or Federal office for specific instructions.

Item 17: Proposals to abandon a well and subsequent reports of abandonment should include such special information as is required by local Federal and/or State offices. In addition, such proposals and reports should include reasons for the abandonment; data on any former or present productive zones, or other zones with present significant fluid contents not sealed off by cement or otherwise; depths (top and bottom) and method of placement of cement plugs; mud or other material placed below, between and above plugs; amount, size, method of parting of any casing, liner or tubing pulled and the depth to top of any left in the hole; method of closing top of well; and date well site conditioned for final inspection looking to approval of the abandonment.