

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
verse side)TE*
re-Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

LC-061936

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR	8. FARM OR LEASE NAME
3. ADDRESS OF OPERATOR	9. WELL NO.
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface Well located 1980' from the South Line and 660' from the West Line of Section 34, T-24-S, R-32-E, Lea County, New Mexico	10. FIELD AND POOL, OR WILDCAT Paduca North Delaware Sand
14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) Not Available
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 34, T-24-S, R-32-E	12. COUNTY OR PARISH Lea
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TOTAL DEPTH 4850'

7 5/8" OD casing cemented at 475'

Ran 4840' of 4 1/2" OD 9.50# J-55 casing and cemented at 4850' with 150 SX class C W/10# Salt per SX. Plug at 4816' - job complete 6:00 AM March 2, 1968.

Tested 4 1/2" OD casing for 30 minutes with 1500 PSI from 1:00 PM to 1:30 PM March 4, 1968. Tested O.K. Job complete 1:30 PM March 4, 1968.

18. I hereby certify that the foregoing is true and correct

SIGNED

Assistant District

TITLE

Superintendent

DATE March 5, 1968

(This space for Federal or State office use)

APPROVED

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

MAR 11 1968

J L GORDON

*See Instructions on Reverse Side
ACTING DISTRICT ENGINEER