

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
reverse side)Form approved.
Budget Bureau No. 42 R1424.
6. LEASE DESIGNATION AND SERIAL NO.

LC-061936

7. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Cotton Draw Unit

9. WELL NO.

70

10. FIELD AND POOL, OR WILDCAT

Paduca North Delaware
Sand11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 34, T-24-S,

R-32-E

12. COUNTY OR PARISH

Lea

13. STATE
New Mexico1. OIL ☒ GAS ☐
WELL WELL OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 1980' from the South line and 660' from the West
line of Section 34, T-24-S, R-32-E, Lea County, New Mexico

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Not Available

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Total Depth 475'

Spudded 9 7/8" OD hole @ 6:00 PM February 23, 1968. Ran 463' of 7 5/8" OD 24#
new casing and cemented at 475' with 300 SX CL C W/1% cacl. cement circulated.
Plug at 445'. Job completed 11:00 AM February 24, 1968.Tested 7 5/8" OD casing for 30 minutes with 600 PSI from 11:30 to 12:00 AM
February 25, 1968. Tested OK. Drilled cement plug and re-tested for 30 minutes
with 600 PSI from 2:00 to 2:30 PM February 25, 1968. Tested OK. Job complete
2:30 PM February 25, 1968.

18. I hereby certify that the foregoing is true and correct

SIGNED

Assistant

TITLE District Superintendent

DATE February 26, 1968

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

DATE

MAR 1 1968

J L GORDON
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side