

DIAGRAMMATIC SKETCH SHOWING MULTIPLE COMPLETION INSTALLATION

TUBB-DRINKARD 2-3/8" OD LT

UT 2-3/8" OD BLINEBRY

7-5/8" 33/7# casing run-
to 6400'. Cemented
w/625 sacks
Calculated top of
cement - 2300'

Ran 10-3/4" 40.5# surface
casing to 800'. Circ.
w/575 sacks

Top at 5334 feet

UPPER
ZONE

Name: BLINEBRY

Completion this Zone:

Perforated: 5364-5911 feet

Bottom at 5965 feet

Otis Permatrieve
Packer set at 5970 feet

Top at _____ feet

Upper tubing landed at 5928' feet

LOWER
ZONE

Name: TUBB-DRINKARD

Completion this Zone:

Perforated: 5999-6334 feet

Bottom at 6334 feet

Lower tubing landed at _____ feet

Casing set at 6400 feet
Total well depth: 6400 feet

DATE: NOVEMBER 27, 1968

OPERATOR: SOLAR OIL COMPANY

LEASE: SEETON

POOL: TEAGUE BLINEBRY & IMPERIAL TUBB COUNTY: LEA

WELL NO.: 2