

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION, C.

MAY 22 10 02 AM '69 MAY 21 6 20 PM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Getty Oil Company	8. Farm or Lease Name B. F. Davis
3. Address of Operator Box 249, Hebbs, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER I , 2310 FEET FROM THE South LINE AND 330 FEET FROM East 33 TOWNSHIP 23S RANGE 37E NMPM.	10. Field and Pool, or Wildcat Teague Blinbry
15. Elevation (Show whether DF, RT, GR, etc.) 3283 IF	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set Baker CIBP at 5690' and dumped 11' cement on top of BP. PBTD at 5679'. Ran Guiberson packer w/Wilson Holddown. Tubing at 5317', packer at 5309'. Pumped 15 BO and 285 BWPD.

Pulled tubing and set HIBP at 5570' and dumped 10' cement on top. PBTD at 5560'. Pumped 7 BO and 266 BWPD.

Drilled cement and bridge plug loose and pushed to 5678'. Set 2" tubing at 5600', packer at 5562'. Put well back on pump. In 24 hrs., pumped 17 BO and 8 BW

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

SIGNED C. L. WADE

TITLE Area Superintendent

DATE May 19, 1969

APPROVED BY

John W. Runyan

TITLE General Manager

DATE

CONDITIONS OF APPROVAL, IF ANY:

1911

1912

1913

1914

1915

1916

1917

1918

1919

1920

1921

1922

1923

1924